



**BOARD OF EDUCATION  
SCHOOL DISTRICT NO. 50  
HAIDA GWAII**

107 Third Avenue, PO Box 69  
Village of Daajing Giids, BC V0T 1S0  
Tel: (250) 559-8471 Fax: (250) 559-8849  
[www.sd50.bc.ca](http://www.sd50.bc.ca)

## **Gudangaay Tlaats'gaa Naay Project Update**

October 17, 2023

Dear staff, students & all community members, here is a brief update of the Masset schools project and our progress to October 17, 2023. The project continues to move forward and now that Phase 3(a) has started more work progress continues.

Below is a short list of progress items for the period since September 19, 2023:

- Site closed Monday October 2, 2023 for Truth & Reconciliation Day.
- Tower suspended slab rebar deficiencies completed.
- Tower electrical rough in completed and inspected.
- Tower slab on grade rebar completed.
- Tower suspended slab, 2 stairs, column infill (x6), and slab on grade concrete placed and finished.
- Drywall ceiling for corridor at reception tape & mud in progress.
- Washroom's 133 & 134 turned over for school use. Deficiencies to be completed later.
- Room 119/120 corridor, Learning Commons, Gathering Space (Main Entrance) aluminum frames and glazing installed.
- Crawlspace footing along grid line-E under Gathering Space ready for concrete.
- Courtyard 118 Canopy footing excavation, gravel base and forms completed. Rebar in progress.
- Reception 100-A columns framed and boarded. Tape & Mud in progress.
- Cleanup of concrete on Tsunami Tower and basketball court in progress.

We will continue to keep everyone updated on a regular basis, if you have any questions, please reach out to Lao Peerless or Kevin Black.

Manager of Operations:  
Secretary-Treasurer:

Lao Peerless  
Kevin Black

[lpeerless@sd50.bc.ca](mailto:lpeerless@sd50.bc.ca)  
[kblack@sd50.bc.ca](mailto:kblack@sd50.bc.ca)



**Tower Suspended Slab**



**New Main Entrance Frames and Glazing**



119/120 Corridor Frames and Glazing



Tower SOG Placed



Office 139 Frames and Glazing, with Door Installed



Office 139-B&C Frames, Glazing, and Doors Installed



**Fixturing IP Washrooms 133**



**Library Ceiling Diaphragm Plywood and ML24 clips Installed**